

NEW MEXICO OIL CONSERVATION COMMISSION
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1196)

COMPANY Jake L. Hamon - 102 Western Bldg. Midland, Texas
(Address)

LEASE Texas Gulf State "A" WELL NO. 1 UNIT K S 27 T18S R 35 E
DATE WORK PERFORMED 5-3-58 POOL Widex Wildcat

This is a Report of: (Check appropriate block) ☒ Results of Test of Casing Shut-off
☐ Beginning Drilling Operations ☐ Remedial Work
☐ Plugging ☐ Other _____

Detailed account of work done, nature and quantity of materials used and results obtained.

| | |
|--|----------------------|
| Ran 18 jts. 5-1/2" 20# N80, R3, LTC New | 725.80 |
| 155 jts. 5-1/2" 17# N80, R1,2&3, LTC New | 4916.94. |
| 36 jts. 5-1/2" 17# J55, R2, LTC, New | 1209.06 |
| 110 jts. 5-1/2" 17#, N80, R2, LTC New | 3497.01' |
| 16 jts. 5-1/2" 17#, N80, R3, X-line New | 638.36' |
| <u>335 jts.</u> | <u>10,987.17'</u> |
| KB to top collar | 12.17' |
| Set at | <u>10,975.00'</u> KB |

Cemented with 850 sks 50-50 posmix + Incor + 2% gel + .4% retarder + 200 Sks. Trin. Inf. Slo-set Neat by Halliburton, Plug down @ 2:20 PM 5-3-58. Top cement by survey @ 6086'.

After 48 hrs. WOC, tested casing with 1500# clear water pressure with no pressure loss. 5-5-58.

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

Original Well Data:

DF Elev. _____ TD _____ PBD _____ Prod. Int. _____ Compl Date _____
Tbng. Dia _____ Tbng Depth _____ Oil String Dia _____ Oil String Depth _____
Perf Interval (s) _____
Open Hole Interval _____ Producing Formation (s) _____

RESULTS OF WORKOVER:

| | BEFORE | AFTER |
|---------------------------------|--------|-------|
| Date of Test | _____ | _____ |
| Oil Production, bbls. per day | _____ | _____ |
| Gas Production, Mcf per day | _____ | _____ |
| Water Production, bbls. per day | _____ | _____ |
| Gas-Oil Ratio, cu. ft. per bbl. | _____ | _____ |
| Gas Well Potential, Mcf per day | _____ | _____ |

Witnessed by H.W. Shaw

Jake L. Hamon

(Company)

OIL CONSERVATION COMMISSION

Name E. Fischer
Title _____
Date _____

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name J. L. Hamon
Position Chief Clerk
Company Jake L. Hamon