

|                       |  |
|-----------------------|--|
| 0. OF COPIES RECEIVED |  |
| DISTRIBUTION          |  |
| SANTA FE              |  |
| FILE                  |  |
| U.S.G.S.              |  |
| LAND OFFICE           |  |
| OPERATOR              |  |

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

|                              |  |
|------------------------------|--|
| 5a. Indicate Type of Lease   | State <input checked="" type="checkbox"/> Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. |  |

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

|   |   |
|---|---|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Salt water disposal well                                      | 7. Unit Agreement Name<br>Hobbs SWD     |
| 2. Name of Operator<br>Rice Engineering & Operating, Inc.   | 8. Farm or Lease Name<br>Hobbs SWD P-25 |
| 3. Address of Operator<br>122 West Taylor, Hobbs, New Mexico 88240  | 9. Well No.<br>1                        |
| 4. Location of Well<br>UNIT LETTER P, 330 FEET FROM THE south LINE AND 330 FEET FROM THE east LINE, SECTION 25 TOWNSHIP 18S RANGE 37E NMPM. | 10. Field and Pool, or Wildcat<br>Hobbs |
| 15. Elevation (Show whether DF, RT, GR, etc.)<br>3661' ROB  | 12. County<br>Lea                       |

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

7-10-78 thru 7-12-78:

Pulled 3½" OD plastic lined tubing to check packer. Repaired packer, tested tubing and re-ran packer and tubing back downhole. Loaded annulus with treated water. Packer set at 4409'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. B. Goodheart TITLE Division Manager DATE 8-18-78

APPROVED BY Jerry Seaton TITLE Div. I. Supv. DATE AUG 21 1978

CONDITIONS OF APPROVAL, IF ANY: