

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State-411483

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
SEE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	None
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	New Mexico (DE&B) State
4. Location of Well	9. Well No.
UNIT LETTER <u>A</u> <u>330</u> FEET FROM THE <u>North</u> LINE AND <u>330</u> FEET FROM	10. Field and Pool, or Wildcat
THE <u>East</u> LINE, SECTION <u>25</u> TOWNSHIP <u>18-S</u> RANGE <u>37-E</u> NMPM.	Hobbs (San Andres-Grayburg)
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3660' (GR)	Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

THE FOLLOWING WORK HAS BEEN COMPLETED ON SUBJECT WELL:

1. Pulled production rods and tubing.
2. Ran tubing w/bit and drilled out rings from casing wall from 1750' to 2630'. Cleaned out well to total depth.
3. Ran tubing w/ open hole Bridge Plug and set @ 4086'.
4. Tested and returned well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Assistant District Superintendent DATE March 17, 1969

APPROVED BY [Signature] TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: