

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRORATION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Continental Oil Company</b>				Address <b>Box 427 - Hobbs, New Mexico</b>			
Lease <b>Goodwin 30</b>	Well No. <b>1</b>	Unit Letter <b>E</b>	Section <b>30</b>	Township <b>18S</b>	Range <b>37E</b>		
Date Work Performed	Pool <b>Wildcat</b>			County <b>Lea</b>			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Drilled to 3296'. Ran 107 joints 9 5/8" 36-lb H-40 & J-55 Casing. Casing set at 3295'. Cemented with 175 sacks cement. Plug down 5:15 P.M. 12-28-61. Top of cement by temp. survey 2800'. WOC 36 hours. Tested casing with 2000 lbs for 30 minutes. Tested ok.

Witnessed by <b>V. W. Davidson</b>	Position <b>Drilling Foreman</b>	Company <b>Continental Oil Company</b>
---------------------------------------	-------------------------------------	---

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by <i>[Signature]</i>		Name <i>[Signature]</i>	
Title <i>[Signature]</i>		Position <b>District Superintendent</b>	
Date		Company <b>Continental Oil Company</b>	