		(Revised 7/1/52)
۰۰۰ The	EW MEXICO OIL CONSERVATION CO	MMISSION
	Santa Fe, New Mexico	RECENTRES
Submit this report in TRIDITCAT	'E to the District Office, Oil Conservation Commission a report on Beginning Drilling Operations, Results of eant operations, even though the work was witnessed	on, within 10 days after the work specified is com- of test of using shut-off, usual of plugging of well, ed by an agent of the Commission, pff additional
	Indicate Nature of Report by Checking I	
REPORT ON BEGINNING DRILLING OPERATIONS	REPORT ON RESULT OF TEST OF CASING SHUT-OFF	REPORT ON REPAIRING WELL
REPORT ON RESULT OF PLUGGING WELL	REPORT ON RECOMPLETION OPERATION	REPORT ON (Other) INSTALLING PUMPING UNIT X
	April 10, 1953	Hebbs, New Maxico
	(Date)	(Place)
Following is a report on the world	k done and the results obtained under the heading	noted above at the
		I D Leit
(Company or O	- (W.K. Byron) perator)	(Lease)
Bateman & Whitsitt.	, Well No	in the
T <b>18-5</b> , R <b>37-E</b> , NMPM.,	Pool,	County.
The Dates of this work were as folows:	April 6 - 10, 1953	

A 4

(Form C-103)

and approval of the proposed plan (was) ( second obtained.

r\_\_

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Installed American 57,000# PT beam rating unit  $w/7\frac{1}{2}$  HP electric motor. Ran 4175' of 2-3/8" tubing. Tubing set at 4186', seating nipple 4180', perforations 4182 - 4184'. Ran pump and rods.

RESULTS: Pumped 99 bbls oil and no water in 24 hours. GOR 300/1.

Witnessed by	Operator	
	Company) (Title)	
Approved: OIL CONSERVATION COMMISSION	I hereby certify that the information given above is true and complete to the best of my knowledge.	
Engineer District 1	Position	
(Title) (Date)	Address	