

Form C-103  
Revised 1-1-89

310 Old Santa Fe Trail, Room 206  
Santa Fe, New Mexico 87503

POOH w/ESP equipment.  
RIH w/7" csg scraper to 3780'.  
Set 7" CIBP @ 3750'. Top of liner @ 3784'.  
Test csg to 500 psi and chart for 30 min for the NMOCD.  
Circ csg w/inhibited fluid.  
POOH laying down tbg.  
RDPU and clean location.

THE FOLLOWING INFORMATION NOTED IN  
CONNECTION WITH THE MONITORING OF  
RESEARCH OPERATIONS FOR THE CHAS-  
TC-66 APPROVAL:

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL IF ANY: \_\_\_\_\_