

NEW MEXICO STATE LAND OFFICE  
 OFFICE OF THE STATE GEOLOGIST  
 SANTA FE, NEW MEXICO

MISCELLANEOUS REPORTS ON WELLS

Submit this report in duplicate to the State Geologist or proper Oil and Gas Inspector within ten days after the work specified is completed. It should be signed and sworn to before a notary public for reports on beginning drilling operations, results of shooting well, results of test of water shut-off, result of abandonment of well, and other important operations, even though the work was witnessed by the State Geologist or Oil and Gas Inspector. Reports on minor operations need not be signed and sworn to before a notary public, but such operations should be witnessed by an Oil and Gas Inspector if possible.

Indicate nature of report by checking below:

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON DEEPENING WELL	
REPORT ON RESULT OF SHOOTING WELL		REPORT ON PULLING OR OTHERWISE ALTERING CASING	
REPORT ON RESULT OF TEST OF WATER SHUT-OFF	<b>X</b>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF ABANDONMENT OF WELL			

Wink, Texas, March 10, 1933

Mr. E. H. Wells State Geologist,  
 Santa Fe, N. Mex.

PLACE DATE

Following is a report on the work done and the results obtained under the heading noted above at the Skelly Oil Company State Well No. 1 in the

Southwest corner COMPANY OR OPERATOR of Sec. 17, T. 18 LEASE, R. 30, N. M. P. M.,  
Hobbs Oil Field, Lea County.

The dates of this work were as follows: March 6, 1933

Notice of intention to do the work was (was ~~not~~) submitted on Form SG 106 on March 2, 1933, and approval of the proposed plan was (was ~~not~~) obtained. (Cross out incorrect words.)

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

After cementing 7" OD casing with 400 sacks cement at 4056 feet, well shut down for a period of 72 hours for cement set around pipe. Tools started up on the 6th and drilled out 56 feet cement plug. Before drilling plug, as required by State Oil & Gas Inspector, 750 pounds pressure was applied to casing for a period of 30 minutes with satisfactory results. After drilling out plug casing was again tested with 750 pounds pressure for 30 minutes and pipe tested O. K., which was evident that complete water shut-off had been made. Drilling started up under the 7" OD casing on the 7th, cutting a 6-1/4" hole.

DUPLICATE

Subscribed and sworn to before me this

11th day of March, 1933.

Hollis E. Payne  
 NOTARY PUBLIC.

My commission expires June 1-23

I hereby swear or affirm that the information given above is true and correct.

Name J. B. [Signature]

Position Dist. Dept.

Representing Skelly Oil Company

Address Drawer 9, Wink, Texas COMPANY OR OPERATOR.

Remarks:

APPROVED AS O. K.

[Signature]

NAME TITLE

