

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other) PLUG BACK	X

November 1, 1954

(Date)

Hobbs, New Mexico

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Shell Oil Company

(Company or Operator)

Mc Kinley "B"

(Lease)

Well No. 1 in the SW 1/4 of Sec. 20

(Contractor)

T. 18-S, R. 38-E, NMPM, Hobbs Pool, Lea County.

The Dates of this work were as follows: October 26 thru 30, 1954

Notice of intention to do the work (was) (~~was not~~ submitted on Form C-102 on October 25, 1954)

(Cross out incorrect words)

and approval of the proposed plan (was) (~~was not~~ obtained).

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Plugged back as following:

- (1) Pulled rods and tubing
- (2) Ran 6 1/4" bit on 2 1/2" tubing and drilled plug to TD 4210'
- (3) Ran 4" Cavins bailer and cleaned to TD
- (4) Plugged back from 4210' - 4180' with 48 gallons pea gravel using dump bailer
- (5) Plugged back from 4180' - 4171' with 6 sacks cement using Welox squeeze gun
- (6) Spotted 32 gallons of hydromite on top of plug with dump bailer. After waiting on hydromite 3 hours checked fill up with wire line. Found no fill up. Spotted 16 gallons hydromite on top of plug. After waiting on hydromite 3 hours checked top of plug at 4160' (11' fill up). Spotted 16 gallons hydromite on top of plug with dump bailer and immediately squeezed with 900 psi. After waiting on hydromite 3 hours found top of plug at 4149' with wire line. P B T D 4149'.

Witnessed by H. B. Brooks

(Name)

Shell Oil Company

(Company)

Production Foreman

(Title)

Approved: OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Original signed by

F. D. Leigh

Name F. D. Leigh

Position Division Mechanical Engineer

Representing Shell Oil Company

Address Box 1957, Hobbs, New Mexico

(Title)

(Date)