(Submit to appropriate District Office as per Commission	
COMPANY Gulf Sil Gorporation - Box 2167, Hobbs, (Address)	New Mexico
LEASE Gertrude Morris et al WELL NO. 1 UNIT G S 21 DATE WORK PERFORMED 7-30-56 8-1-56 POOL Undesig	
This is a Report of: (Check appropriate block)	of Test of Casing Shut-off al Work

Detailed account of work done, nature and quantity of materials used and results obtained.

Makin Drilling Co. spudded 17-1/2" hole 10:PM 7-30-56.

I T

> Ran 6 joints (239*) 13-3/8" OD 48# Gr S-40 SS easing. Set and emented at 255' with 300 sacks Regular Next Genent. Plug at 200'. Maximum Pressure 250#. Girculated approximately 35 sacks cenent. Job completed 9:30AM 7-31-56.

After whiting over 24 hours, tested 13-3/8" easing with 1000# for 30 minutes. No drop in pressure. Drilled coment plug from 200-255'. Tested below easing shoe with 400# for 30 minutes. No drop in pressure.

FILL IN BELO	OW FOR REM	EDIAL WO	ORK REPORTS ON	LY			
Original Well	Data:						
DF Elev	TD	PBD	Prod. Int.	Com	Compl Date		
Tbng. Dia	Tbng Dept	h	Oil String Dia	Oil String Depth			
Perf Interval	(s)						
Open Hole Inte	erval	Pro	ducing Formation	(s)	······································		
RESULTS OF	WORKOVER:			BEFORE	AFTER		
Date of Test							
Oil Production	n, bbls. per da	ay					
Gas Productio	on, Mcf per da	у					
Water Produc	tion, bbls. per	r day					
Gas-Oil Ratio	, cu. ft. per b	bl.					
Gas Well Pote	ntial, Mcf per	day			· · · · · · · · · · · · · · · · · · ·		
Witnessed by							
	·)	(Company)			
Name (SERVATION C	оммissic	above is true my knowledge Name				
Title Engine	ar District 1	/		Position Area Supt. of Prot.			
Date	UG 7 10		Company	Company Gulf Oil Corporation			
	1956						