

STATE A-29 #1 OBJECTIVE: PERF & STIM AFE #: 40-61-1267

BEFORE

AFTER

PBTD: 4243'

PBTD: NC

PERFS: 4044'-52', 58'-63'

PERFS: NC

GR ELEV: 3645'

GR ELEV: NC

CSG: 4-1/2"

CSG: NC

FORM: HOBBS GRAYBURG SA

FORM: NC

TOP: 4200' BASE: 4250'

NEP: 11'

TESTED: SHUT-IN

TESTED: 82 EO, 19 BW

DAILY ALLOW: SHUT-IN

DAILY ALLOW: 32 EO

WORK STARTED: 5-23-77

WORK COMPLETED: 6-5-77

WORK DONE: SPOTTED 150 SKS CLASS "C" + ADDITIVES. 4063'-3330'.

DRD OUT CMT TO 4065'. PRESS TEST. DID NOT HOLD CMT W/95 SKS

CLASS "C" CMT + ADDITIVES AT 4063'. DRD OUT CMT TO 4069'.

PRESS TEST OK. DRD OUT 4112' TAGGED ON BP. FL AT 1200' OFF

BTM. PUT PUMP ON.