Land Office ... Las Gruces, N. X.

## UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

(SUBMIT IN TRIPLICATE)

Unit .....

B. A. Bowers "A" - Federal

## SUNDRY NOTICES AND REPORTS ON WELLS

 SUBSEQUENT REPORT OF WATER SHUT-OFF
 SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
 SUBSEQUENT REPORT OF ALTERING CASING
 SUBSEQUENT REPORT OF REDRILLING OR REPAIR
 SUBSEQUENT REPORT OF ABANDONMENT
 SUPPLEMENTARY WELL HISTORY

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

		Midland, 1		loveder 26,	, 19 <b>-<u>47</u></b>
Well No is locat	<sup>ed</sup> - <b>2310</b> ft.	from $\frac{\left\{N\right\}}{S}$ line and	nd <b></b> ft	t. from $\begin{bmatrix} E \\ W \end{bmatrix}$ line	of sec <b>29</b>
*/2 044 */2	<b>1,05</b> )		Sie Mesile		
Hebbe (Field)	(0	ty or Subdivision)	idir.	the or Territ	ну)

The elevation of the derrick floor above sea level is ..... ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Killed well, pulled packer and laid down 188 joints 3" tubing. Tubing in good condition. Hippled up, put on tubing head and BOP, ran bridge plug and set at 2760'. Tosted 7" easing and tested OK. Perforated 7" easing at 2400'. Commuted behind 7" casing with 400 sacks cousset. Drilled comment and tested easing & perf. Tested OK. Displaced und with water. Drilled bridge plug. Han Gamma Hay Survey. Set production packer at 3925. Seated packer after filling annulis between casing and tubing with oil and put on tubing head. Swabbed well 2 hours and wall kicked off. Flowed FLO in pits for 1 hour at rate of approx. 35 barrels per hour.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company				
Company	N			
Address. Box 1600,				
BOX 1000,	By Edgallaghur			
Hdland, Texas	By to yallagher			
-				
	Title Division Chief Clark			

U. S. GOVERNMENT PRINTING OFFICE 16-8437-3