

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

3a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name N. HOBBS (G/SA) UNIT
2. Name of Operator SHELL OIL COMPANY	8. Farm or Lease Name SECTION 30
3. Address of Operator P. O. BOX 991, HOUSTON, TX 77001	9. Well No. 211
4. Location of Well UNIT LETTER C 330 FEET FROM THE NORTH LINE AND 2310 FEET FROM THE WEST LINE, SECTION 30 TOWNSHIP 18-S RANGE 38-E NMPM.	10. Field and Pool, or Wildcat HOBBS (G/SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3654' GR	12. County LEA

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER WATER SHUT-OFF <input checked="" type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

1. Plug back from TD to 4110' w/sand.
2. Set cmt retainer @ 3900'+. Squeeze open hole (4110' to 3972') w/1500 gals flochek and 100 sx Class "C" 50/50 poz mix w/2% CaCl2. WOC 24 hrs.
3. Drill out cmt to 3950'. Pressure test csg to 500 psi. Finish drilling out cmt and clean out sand to 4227'.
4. Install production equipment and return well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Jeddie Carter for A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE JUNE 2, 1983

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR

TITLE _____

DATE JUN 7 1983

CONDITIONS OF APPROVAL, IF ANY: