

Dist:
O. V. Henry
H. J. Brunt
New Mexico O.C.C.(2)

(Form C-103)
(Revised 7/1/52)

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF		REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON Repair leak in 7" drill deeper, run 5" (Other)	X

September 3, 1954
(Date)

Hobbs, New Mexico
(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

THE OHIO OIL COMPANY

State Land Sec.32

(Company or Operator)

(Lease)

Ken Woods Company

Well No. 5 in the SW 1/4 SE 1/4 of Sec. 32

(Contractor)

T. 18S, R. 36E, NMPM, Hobbs Pool, Lea County.

The Dates of this work were as follows: August 12 to August 28, 1954

Notice of intention to do the work (was) ~~not~~ submitted on Form C-102 on July 26, 1954
(Cross out incorrect words)

and approval of the proposed plan (was) ~~not~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Total depth 4175'. Pulled 3 1/2" OD tbg; set bridge plug at 3918' and cemented with 1 sack; PHTB 3913'. Repaired leak in 7" casing between surface & 1200', after setting magn. cement retainer at 2666' and perforating at 2700' w/4 shots. Drilled out retainer and bridge plug & drilled to 4180'. Cored 4180-4204' & 4204-4234'; drilled to 4236' TD. Ran electric logs, ran 5" casing to 4235' & cemented; drilled out cement to 4234', PHTD. Perf. 5" 4200-4230', w/6 per ft. (30'-180 shots). Ran 2 3/8 OD tbg to 4233'. Swabbed & well started flowing. Will remain on top allowable. COMPLETED FINAL REPORT.

Witnessed by B. G. Howard
(Name)

THE OHIO OIL COMPANY
(Company)

Foreman
(Title)

Approved:

OIL CONSERVATION COMMISSION

S. G. Stanley
(Name)

Engineer District 1
(Title)

SEP - 9 1954
(Date)

I hereby certify that the information given above is true and complete to the best of my knowledge.

ORIGINAL
Name SIGNED BY: D. L. PROVINCE
Position Superintendent
Representing The Ohio Oil Company
Address Box 2107, Hobbs, New Mexico