

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

5a. Indicate Type of Lease

State Fee

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name N. HOBBS (G/SA) UNIT
2. Name of Operator SHELL OIL COMPANY	8. Farm or Lease Name SECTION 33
3. Address of Operator P. O. BOX 991, HOUSTON, TX 77001	9. Well No. 211
4. Location of Well UNIT LETTER C 330 FEET FROM THE NORTH LINE AND 2310 FEET FROM THE WEST LINE. SECTION 33 TOWNSHIP 18-S RANGE 38-E N.M.P.M.	10. Field and Pool, or Wildcat HOBBS (G/SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3647' GR	12. County LEA

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER WATER SHUT-OFF <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEZ RULE 1103.

- 5-25-83: Cleaned out to TD 4227'.
- 5-26-83: Set 5-1/2" Baker Model "R" pkr @ 3917'. Set 5-1/2" Baker CICR @ 3870'. Pumped 50 sx Class "C" cement + .3% Halad-4 + 2% CaCl2. WOC 24 hrs.
- 5-31-83: Tagged cmt @ 3860'. Drilled cement and CICR @ 3870' to 4068'. Pressure tested squeezed perms 4038' to 4046' and 4058' to 4062' to 500# - held OK.
- 6-08-83: Installed production equipment and returned well to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton for A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE JUNE 13, 1983

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR

APPROVED BY _____ TITLE _____ DATE JUN 17 1983

CONDITIONS OF APPROVAL, IF ANY: