

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form O-103
Revised 10-1-77

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

16. Indicate Type of Lease
State ☐ Free ☒
17. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR APPLICATIONS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT WITH FORM O-101 FOR SUCH APPLICATIONS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Amoco Production Company	8. Field or Lease Name South Hobbs (GSA) Unit
3. Address of Operator P. O. Box 68, Hobbs, New Mexico 88240	9. Well No. 5
4. Location of Well UNIT LETTER <u>P</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>East</u> LINE, SECTION <u>33</u> TOWNSHIP <u>18-S</u> RANGE <u>38-E</u> N.M.P.M.	10. Field and Pool, or Wellhead Hobbs GSA
11. Elevation (Show whether LF, RT, GR, etc.) 3531' DF	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPERATIONS ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Stimulate ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 5-31-84, pulled rods and pump. Nippled up BOP, pulled tbgr. and mother hubbard. Ran tbgr. and pkr. Set pkr. at 4208' and acidized the intervals 4060-4146' and 4164-4208' with 50 gals of 15% NE HCl/ft. Released pkr. and reset at 4128' and acidized 4128'-4060' with 50 gals 15% acid/ft. Reset pkr. at 4214' and acidized with 1500 gals of 15% acid. Pulled tbgr. and PPI pkr. Ran mother hubbard and tbgr., mother hubbard landed at 4079'. Nippled down BOP, ran rods and pump. Tested pump to 500 psi, tested OK. MOSU 6-6-84 and began pmp testing. Pumped 68 BO, 405 BW, and 87 MCF last 24 hrs. Well is currently producing.

O+5-NMOCD,H 1-J. R. Barnett, HOU Rm. 21.156 1-F. J. Nash, HOU Rm. 4.206 1-GCC

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Eddie W. Seay TITLE Assist. Admin. Analyst DATE 6/15/84

APPROVED BY Eddie W. Seay TITLE Oil & Gas Inspector DATE JUN 20 1984

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

JUN 19 1984

O.C.D.
HOBBS OFFICE