

OIL CONSERVATION DIVISION

P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate type of lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
A-1212-1

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO REPERFORATE OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐
Name of Operator
AMOCO PRODUCTION COMPANY
Address of Operator
P.O. BOX 68 HOEBS, NEW MEXICO 88240
Location of Well
UNIT LETTER L 1980 FEET FROM THE South LINE AND 560 FEET FROM
THE West LINE, SECTION 34 TOWNSHIP 19-S RANGE 30-E NMPM.

7. Unit Agreement Name
8. Farm or Lease Name
South Hobbs (GSA) Unit
9. Well No.
3
10. Field and Pool, or Wildcat
Hobbs GSA
11. Elevation (Show whether Dr, RT, GR, etc.)
3630' RDR
12. County
Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

FORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
REPAIR OR ALTER CASING ☐
OTHER ☐
PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Acidize ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MISU 4-23-85 and POH w/ prod equip. RIH w/ 1-3/4" tbg pump and 2-3/8" tbg.
Installed prod equip and MOSU 4-25-85. MI WL Unit 4-30-85 and ran a prod log
and MO WL unit 5-1-85. Pump tested 6 days. MISU 5-7-85 and POH w/ prod
equipment. RIH w/ 13 jt 2-7/8" tailpipe, 5 1/2" pkr, and 2-7/8" tbg. Tailpipe LA 4110'
and pkr SA 3699'. Pumped 1500 gal 15% NE HCL acid w/ add. Flushed w/
30 BW. Rel pkr and POH w/ tbg and tools. RIH w/ (4-3/4") csg swedge and 3-3/4"
dumper sub and jars. Swedged out csg from 3892'-3950'. POH. Ran 3 1/2"
mother hubbard, 2-7/8" SN, and 2-7/8" tbg. Mother Hubbard LA 4063'. SN LA
4040'. Installed prod equip and test pump to 500 psi - OK. MOSU 5-9-85.

O+S-NMOC-D-H, 1-JRB, 1-FJN, 1-NLG

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

by Cheri L. Jeter TITLE Administrative Analyst DATE 19 May 1985
ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT I SUPERVISOR
APPROVED BY _____ TITLE _____ DATE MAY 21 1985
CONDITIONS OF APPROVAL, IF ANY:

Pump test well through 5-16-85 and return well to prod 5-17-85. PAWO =
149 BOPO x 402 BWPO x 247 MCFD.

DATE

DAY MONTH YEAR

BY