

8-27-62 - cont. -
DST 12130-515', open 3 hrs,
GTS 15 mins @ 1000 MCFGPD,
Rev out 1230' gas cut mud below sub
ISIP Failed, FP 1135-1536#,
1 hr FSIP 4921#.

9-4-62 TD 12515', PBD 12482', tstg.
Perf (Morrow) 12242-245', 12246-249',
12260-263', 12274-280', 12426-430' W/2 SPF
Swbd & Flwd 30 BO, 4 BW + 630 MCFGPD in 4
hrs thru 12/64" & 17/64" chks, natural.
Perf (Strawn) 11263-283' W/2 SPF
Swbd & Flwd 183 BO + 11 BW/24 hrs thru 10/64"
chk., natural.

9-10-62 TD 12515', PBD 12482', tstg Strawn
Ac. 1000 gals. 12242-430'.

9-17-62 Ac. 2000 gals. 11263-283'.
Flwd 256 BO + 13 BW/24 hrs thru 18/64"
chk., gravity 46.2, FTP 750-500# 11263-283'.
TD 12515', PBD 12482', tstg.
Re-Perf (Strawn) 11250-270' W/2 SPF
Re-Ac. 10,000 gals. 11250-283'
Swbd 60 BO + 35 BW/10 hrs.

9-24-62 TD 12515', PBD 12482', SI For BHP.
Flwd 90 BO/24 hrs thru 22/64" chk., TP 125-
55# 11250-283'.
Flwd 110 MCFGPD thru 12/64" chk., FTP 250#
12242-430'

10-1-62 TD 12515', PBD 12482', tstg.
Flwd 20 BO in 24 hrs thru 15/64" chk., TP 300-
100# 11250-283'.

10-8-62 TD 12515', PBD 12482', SI.

10-15-62 TD 12515', PBD 12482', tstg.
Flwd 117 BO in 24 hrs thru 18/64" chk., TP
200# 11250-283'.
10-22-62 TD 12515', PBD 12482', WOC on squeeze job.
Squeezed perms 11250-270' W/75 sx.
10-29-62 TD 12515', PBD 12482', tstg.
Re-Perf (Strawn) 11253-283' W/1 SPF
Ac. 2000 gals.
Swbd 45 BLO + 37 BW/9 hrs.
11-5-62 TD 12515', PBD 12482', tstg.
Flwd 61 BNO + 5 BNW in 24 hrs thru 19/64"
chk., TP 200#. 11253-283'.
11-12-62 TD 12515', PBD 12482', tstg.
Flwd 58 BO + 2 BW/24 hrs thru 17/64" chk.
11253-283'.

11-19-62 TD 12515', PBD 12482', tstg.
Flwd 60 BO in 24 hrs thru 16/64" chk.
11253-283'.
11-26-62 TD 12515', PBD 12482', SI.
12-3-62 TD 12515', PBD 12482', SI.
12-10-62 TD 12515', PBD 12482', SI.
12-17-62 TD 12515', PBD 12482', SI.
(Final posting until status changes).
12-16-63 TD 12515', PBD 11785', SI.
Set CIBP @ 11785'
Perf (Strawn) 11297' W/1 SPI,
Perf @ 11301', 11327', 11339' W/3 SPI
Ac. 1000 gals. 11297-339'
Swbd down
Frac 30,000 gals oil.
Swbd load.
2-15-65 TD 12515', PBD 11785', COMPLETED.
Perf 11297-339' Packed Off.