

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No.	
SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Shell Oil Company	8. Farm or Lease Name State D
3. Address of Operator P. O. Box 1509, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER F 2310 FEET FROM THE North LINE AND 2310 FEET FROM West 24 TOWNSHIP 18S RANGE 37E NMPM.	10. Field and Pool, or Wildcat Hobbs (G-SA)
15. Elevation (Show whether DF, RT, GR, etc.) 3674 DF	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <input checked="" type="checkbox"/> Open additional pay	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

2-16-73 to 2-17-73

Perforated 5 1/2" liner at 4157' & 4160'. Acidized 4157-4160 with 1500 gal. 15% NEA. Ran 133 jts 2" tubing, hung at 4195'. Ran 2" x 1 1/2" x 12' RWBC pump on 155 - 3/4" rods. Placed on production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. E. Cordray TITLE Staff Engineer DATE 3-15-73
 APPROVED BY A. E. Cordray TITLE Staff Engineer DATE 3-15-73
 CONDITIONS OF APPROVAL, IF ANY: