

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

5. LEASE
NM-0175774

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME
Plains Unit Federal

8. FARM OR LEASE NAME
Plains Unit Federal

9. WELL NO.
2

10. FIELD OR WILDCAT NAME
Lusk Strawn

11. SEC., T., R., M., OR BLK. AND SURVEY OR
AREA
sec. 28 T 19S., R. 32 E.

12. COUNTY OR PARISH | 13. STATE
Lea | New Mexico

14. API NO.
30-025-20040

15. ELEVATIONS (SHOW DF, KDB, AND WD)
3581 RDB

REQUEST FOR APPROVAL TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF	<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
MULTIPLE COMPLETE	<input type="checkbox"/>
CHANGE ZONES	<input type="checkbox"/>
ABANDON*	<input type="checkbox"/>
(other) Artificial lift-gas pump	<input type="checkbox"/>

RECEIVED
(NOTE: Report must be filed within 30 days)
FEB 3 1982

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

OIL & GAS
U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)* Commenced workover July 20, 1981. Set RBP @ 11406', perf 11381-11400' w/ 1 JSPF, acidized w/2000 gal, ISIP vacuum, swab dry. Pulled RBP, acidized interval 11381-11528' w/9090 gal 15% acid and 7488 gal gelled KCL water, tbg failed during acid job, ISIP 950 PSIG. Rough tbg prevented establishing a swab rate. Shut down July 31, 1981, waiting on compressor installation. Dec. 14, 1981 compressor installed, commenced running bottom hole gas pump. Pump receiver on 2 3/8" tbg set @ 11610', 1" coil tbg gas supply strapped to 2 3/8" tbg, pump set on wireline @ 11576'. Shut down for holidays. Put well on pump Jan. 2, 1982. Tested Jan. 29, 1982 pmpd 24 hrs, produced 37 BO, 9 BLW, 50 MCF.

Subsurface Safety Valve: Manu. and Type

Set @ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED [Signature] TITLE District Engineer DATE February 2, 1982

APPROVED BY **PETER W. C**
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE _____

ACCEPTED FOR RECORD

PETER W. CHESTER

FEB 24 1982

U.S. GEOLOGICAL SURVEY
ROSWELL, NEW MEXICO

See Instructions on Reverse Side

RECEIVED
FEB 25 1982
O.C.D.
HOBBS OFFICE

RECEIVED

FEB 25 1982

O.C.D.
HOBBS OFFICE