

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on
reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM0175774

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR
Llano, Inc.
3. ADDRESS OF OPERATOR
P. O. Box 1320, Hobbs, New Mexico 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
Unit E, 1980' FNL X 660' FWL, Section 28, T-19-S, R-32-E, NMPM.

7. UNIT AGREEMENT NAME
Plains Unit Federal

8. FARM OR LEASE NAME
Plains Unit

9. WELL NO.
2

10. FIELD AND POOL, OR WILDCAT
Lusk Strawn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
28, T-19-S, R-32-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3581' RDB

12. COUNTY OR PARISH
Lea
13. STATE
NM

18. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) installed artificial lift equip ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Installed Bethlehem D-228 pumping unit w/Ajax engine.

Installed new flowline and gas line. Landed 2-3/8 J-55 tubing at 11,454', anchor set at 11,244' and SN at 11,243'. Ran 2"x1 1/2"x12'x16' rod pump, RHEC with 5' plunger. Placed well on pump 4-15-76.

Work Started: 4-9-76

Work Completed: 4-15-76

18. I hereby certify that the foregoing is true and correct

SIGNED

Ja Moody

Manager of Operations
TITLE and Construction


DATE April 21, 1976

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE



*See Instructions on Reverse Side