NUMBER OF COPI	FCEIV	ED	
DII	TRIBUTIO	M	
SANTA FF			1
FILE			
U. S. G. S.			
LAND OFFICE			
TRANSPORTER	OIL		
	Q A S		1
PRORATION OFFI	CE		1
OPERATOR			1

## NEW MEXICO OIL CONSERNATION COMMISSION

FORM C-103 (Rev 3-55)

MISCELLANEOUS REF ORTS ON WELLS.

(Submit to appropriate District Office as per Commission Rule 1106) Name of Company Address TEXACO Inc Mew Mexico Well No. Unit Letter Range Section Township State of New Mexico "AE" 34-E 20 12 М Date Work Performed County 11-22-195 Vicuum Abo Reef THIS IS A REPORT OF: (Check appropriate block) Beginning Drilling Operations Casing Test and Cement Job Other (Explain): Remedial Work Plugging Detailed account of work done, nature and quantity of materials used, and results obtained. Total Depth 3584' 399' of 11-3/4'' O.D. casing set at 350'Ran 3572' of 8-5/8" O.D. (24# J-55 and 32# H-40 New) casing and cemented at 3584' with 1600 sm of Class "C" 8% gel and 150 sm Class "C" regular cement. Plug at 3554', cement circulated. Job Complete 10:45 FM November 22, 1963. Tested 8-5/8" OD casing for 30 minutes with 1500 psi from 4:30 to 5:00 AM November 24, 1963. Tested OK. Drilled coment plug and retested for 30 minutes from 8:00 to 8:30 AM November 24, 1963 with 1500 psi. Tested OK. Job completed 6:30 AM November 24, 1963. Witnessed by Position Company <u>Drilling Foreman</u>  $M \cdot E$ Crews FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY ORIGINAL WELL DATA DF Elev. ΤD PBTD Producing Interval Completion Date Tubing Diameter Tubing Depth Oil String Diameter Oil String Depth Perforated Interval(s) Open Hole Interval Producing Formation(s) RESULTS OF WORKOVER Oil Production Gas Production Water Production Date of GOR Gas Well Potential Test Test BPD MCFPD BPD Cubic feet/Bbl MCFPD Before Workover After Workover I hereby certify that the information given above is true and complete to the best of my knowledge. OIL CONSERVATION COMMISSION Approved by Blevins. Position District Superintendent Date Сопрапу

TEXACO Inc