

| | |
|---------------------------|-----|
| NUMBER OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| TRANSPORTER | OIL |
| | GAS |
| PRODUCTION OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1706)

HOBBS OFFICE O. D. C. (Rev 3-55)

Nov 18 3 18 PM '63

| | | | | | | | |
|--|-------------------------|------------------|---------------|--|---------------|--|--|
| Name of Company TEXACO Inc. | | | | Address P. O. Box 728 - Hobbs, New Mexico | | | |
| Lease State of New Mexico "AE" | Well No. 20 | Unit Letter M | Section 12 | Township 18-S | Range 34-E | | |
| Date Work Performed November 17, 1963 | Pool Vacuum Abo Reef | | | County Lea | | | |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 350'

Spudded 15" Hole 6:00 A. M. November 15, 1963.

Ran 339' of 11 3/4" O. D. Casing, (42.00 LB. - NEW), (H-40), and cemented at 350' with 300 Sx. regular neat cement. Plug at 320'. Cement Circulated. Job complete 9:00 P. M. November 15, 1963.

Tested 11 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 7:00 P. M. to 7:30 P. M. November 17, 1963. Tested O. K. Drilled cement plug and retested for 30 minutes with 600 P. S. I. from 9:30 P. M. to 10:00 P. M. November 17, 1963. Tested O. K. Job complete 10:00 P. M. November 17, 1963.

| | | |
|------------------------------|--------------------------------|------------------------|
| Witnessed by L. S. Webber | Position Production Foreman | Company TEXACO Inc. |
|------------------------------|--------------------------------|------------------------|

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

| | | | | |
|------------------------|--------------|------------------------|--------------------|-----------------|
| D F Elev. | T D | P B T D | Producing Interval | Completion Date |
| Tubing Diameter | Tubing Depth | Oil String Diameter | Oil String Depth | |
| Perforated Interval(s) | | | | |
| Open Hole Interval | | Producing Formation(s) | | |

RESULTS OF WORKOVER

| Test | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover | | | | | | |
| After Workover | | | | | | |

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

| | |
|--|----------------------------|
| Approved by | Name J. G. Jlevins, Jr. |
| Title Assistant District Superintendent | Position |
| Date | Company TEXACO Inc. |