

|                           |     |
|---------------------------|-----|
| NUMBER OF COPIES RECEIVED |     |
| DISTRIBUTION              |     |
| SANTA FE                  |     |
| FILE                      |     |
| U.S.G.S.                  |     |
| LAND OFFICE               |     |
| TRANSPORTER               | OIL |
|                           | GAS |
| PRODUCTION OFFICE         |     |
| OPERATOR                  |     |

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

1964 AUG 2 PM 2 39

|                                      |                         |                  |               |                                          |              |  |  |
|--------------------------------------|-------------------------|------------------|---------------|------------------------------------------|--------------|--|--|
| Name of Company<br>TEXACO Inc.       |                         |                  |               | Address<br>Drawer 728, Hobbs, New Mexico |              |  |  |
| Lease<br>State of New Mexico "AE"    | Well No.<br>13          | Unit Letter<br>A | Section<br>11 | Township<br>18S                          | Range<br>34E |  |  |
| Date Work Performed<br>July 28, 1963 | Pool<br>Vacuum Abo Reef |                  |               | County<br>Lea                            |              |  |  |

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):  
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

T.D. 358'

Spudded 17" hole 7:00 A.M. July 26, 1963.

Ran 343' of 11-3/4" O.C. casing (23.7-New) and set at 358'. Cemented with 350 sacks of neat. Plug at 311'. Circulated 15 sacks of cement. Job complete 5:00 P.M. July 26, 1963.

Casing developed leak at approximately 160'. Could not repair with 2 - 100 sack cement jobs and 1 - 150 sack cement job. An additional 150 sacks of cement were pumped (75 sacks in formation and 75 sacks left in 11-3/4" casing). Job complete 6:30 P.M. 7-30-63. Cement plug was drilled out 6:30 P.M. 7-31-63. In accord with verbal permission from Mr. E. F. Engbrecht, 7-30-63. No pressure tests were taken.

|                              |                                |                        |
|------------------------------|--------------------------------|------------------------|
| Witnessed by<br>L. S. Webber | Position<br>Production Foreman | Company<br>TEXACO Inc. |
|------------------------------|--------------------------------|------------------------|

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA


|                        |              |                     |                        |                 |
|------------------------|--------------|---------------------|------------------------|-----------------|
| D F Elev.              | T D          | P B T D             | Producing Interval     | Completion Date |
| Tubing Diameter        | Tubing Depth | Oil String Diameter | Oil String Depth       |                 |
| Perforated Interval(s) |              |                     |                        |                 |
| Open Hole Interval     |              |                     | Producing Formation(s) |                 |

#### RESULTS OF WORKOVER

| Test            | Date of Test | Oil Production BPD | Gas Production MCFPD | Water Production BPD | GOR Cubic feet/Bbl | Gas Well Potential MCFPD |
|-----------------|--------------|--------------------|----------------------|----------------------|--------------------|--------------------------|
| Before Workover |              |                    |                      |                      |                    |                          |
| After Workover  |              |                    |                      |                      |                    |                          |

### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

|                                                                                                   |                                               |
|---------------------------------------------------------------------------------------------------|-----------------------------------------------|
| Approved by<br> | Name<br>J.G. Blevins, Jr.                     |
| Title                                                                                             | Position<br>Assistant District Superintendent |
| Date                                                                                              | Company<br>TEXACO Inc.                        |