

NEW MEXICO OIL CONSERVATION COMMISSION

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

FORM C-103

(Rev 3-55)

HOEBS OFFICE O. C. C.

FEB 6 11 05 AM '64

Name of Company I. W. LOVELADY		Address P. O. Box 3468, Odessa, Texas				
Lease HUMBLE STATE	Well No. 1	Unit Letter A	Section 36	Township 18-S	Range 32-E	
Date Work Performed 1-30-64	Pool Wildcat			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations ☒ Casing Test and Cement Job ☒ Other (Explain):
☐ Plugging ☐ Remedial Work **Run liner string**

Detailed account of work done, nature and quantity of materials used, and results obtained.

While drilling @ a total depth of 3415', the failure of our 8 5/8" surface casing @ 521' and 1 jt. of 8 5/8" casing loose in hole prevented the continuation of drilling operations. Drilled 7 7/8" hole by 8 5/8" casing to 557'. Ran 7" 23# casing to 557'. Cemented with 50 sac Neat cement and 2% HA-5. Cement circulated. Waited on cement 12 hours and pressure tested to 1200 PSI with cold water for 1 hr. Test OK.

*18 hours is**minimum for Wildcat
See Rule 107*

Witnessed by R. L. Hamm	Position Production Supt.	Company I. W. Lovelady
-----------------------------------	-------------------------------------	----------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <i>[Signature]</i>	Name <i>[Signature]</i>
Title	Position Production Superintendent
Date	Company I. W. LOVELADY