

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SALES OFF	
FILE	
U.S.S.D.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION MISCELLANEOUS REPORTS ON WELLS

FORM C-103  
(Rev 3-55)

(Submit to appropriate District Office as per Commission Rule 106)

Name of Company TEXACO INC.				Address P. O. Box 728 Hobbs, New Mexico			
Lease State of New Mexico "L"	Well No. 6	Unit Letter B	Section 1	Township 18-S	Range 34-E		
Date Work Performed June 22, 1963	Pool Vacuum Wolfcamp Vacuum Devonian Undesig Penn			County Lea			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

TD 12,255 ft.

4788 ft. of 9-5/8" O. D. casing set at 4800 ft.

STRING "X" (WOLFCAMP) ZONE:  
 STRING "Y" (PENNSYLVANIAN) ZONE:  
 STRING "Z" (DEVONIAN) ZONE:

For details see attached sheet.

Witnessed by L. S. Webber	Position Prod. Foreman	Company TEXACO INC.
------------------------------	---------------------------	------------------------


## FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name J. G. Blevins Jr.		
Title	Position Assistant District Superintendent		
Date	Company TEXACO INC.		

STATE OF NEW MEXICO "L" NO. 6

STRING "X" (WOLFCAMP) ZONE: Ran 11,288' of 2-7/8" O. D. casing (6.5# - J-55) and set at 11,300'. Plug at 11,267'.

STRING "Y" (PENNSYLVANIAN) ZONE: Ran 10,555' of 2-7/8" O. D. casing (6.5# - J-55) and set at 10,567'. Bull plug at 10,567'.

STRING "Z" (DEVONIAN) ZONE: Ran 11,306' of 2-7/8" O. D. casing (6.5# - J-55) and set at 11,318'. Plug at 11,286'.

Cement all three strings simultaneously with 1000 gallons of mud flush, 30 Bbls. of water plus 1600 sacks of Class "C" cement with 4% Gel with friction reducing agent with 10% Salt.

Ran Temperature Survey. Top of cement at 2490'. Tested casing with 1500 psi for 30 minutes. Tested O. K. Job complete 1:00 A.M. June 22, 1963.