A OIL CONS. COMMISSION P. O. BOX 1380 HOBBS, NEW MEXICO 88240

Form 9-331 Dec. 1973

> UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

	Form Approved. Budget Bureau No. 42–R1424
	5. LEASE LC-065710
	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
	7. UNIT AGREEMENT NAME Plains Unit Federal
-	8. FARM OR LEASE NAME Plains Unit Federal
-	9. WELL NO. 3-Y
-	10. FIELD OR WILDCAT NAME
1	Lusk Strawn 11. SEC., T., R., M., OR BLK. AND SURVEY OF AREA SEC. 28 T. 19 S., R. 32 E.
	12. COUNTY OR PARISH 13. STATE Lea New Mexico
	14. API NO. 30-025-20538
	15. ELEVATIONS (SHOW DF, KDB, AND WD) 3558 GL
_ !!	राह्य

Report results of multiple completion or zone

nge on Form 9-330.)

SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)

gas well 🛚 well other 2. NAME OF OPERATOR Dorchester Gas Corporation 3. ADDRESS OF OPERATOR P. O. Box 96, Hobbs, New Mexico 88240 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) 1980' FSL & 760' FWL AT SURFACE: AT TOP PROD. INTERVAL: AT TOTAL DEPTH: 16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,

REPORT, OR OTHER DATA

REQUEST FOR APPROVAL TO: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL PULL OR ALTER CASING MULTIPLE COMPLETE CHANGE ZONES

ABANDON* Gas lift (other)

SUBSEQUENT REPORT OF:

U.S. GEOLOGICAL SURVEY ROSWELL, NEW MEXICO

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

commenced workover July 6, 1981. Attempted to run GR-CNL log, tool below 2350' due to deviated hole. Perf 11390-11401' and 11420-11457' w/ 1 JSPF. Ran 11353' of 2 3/8" J-55 tbg open ended w/SN on bottom. Acidized down csg w/22500 gal 15% acid and 22500 gal gelled KCL water and 50% CO2 in 5 stages w/200# 50-50 BAF and RS, ISIP 3050 PSIG. Swab and flow back 1207 BLW, 750 BLW remaining. Shut down 7-18-81, waiting on compressor installation. December 14, 1981 compressor installed. Shut down for other workover and holidays. put well on gas lift Jan. 2, 1982. Tested Jan. 10, 1982, 24 hrs, produced 24 BO, 3 BLW, 25 MCF.

Subsurface Safe	ety Valve: Manu. and Type				
18. I hereby cer	tify that the foregoing is to	Set @			
SIGNED	CALL (ACCIONATIVE	District Engineer	DATE _	February 2, 1982	
APPROVED BY	· ACCEPTED FOR RECORDEPAGE	for Federal or State office use)			
	U.S. GEOLOGICAL SURVEY ROSWELL, NEW MEXICO	structions on Reverse Side			

RECEIVED
FEB 25 1982

O.C.D. HOBBS OFFICE