

State of New Mexico "CR" Well No. 1

Spudded 15" Hole, 2:15 P. M. January 8, 1964.  
Ran 910' of 11 3/4" O. D. Casing and cemented at 925' with  
400 Sx. Class "C" 4% gel followed by 200 Sx. Class "C" neat.  
Plug at 900'. Cement Circulated. Tested before and after  
drilling plug for 30 minutes with 600 P. S. I. Tested O. K.  
Job complete 8:00 A. M. January 10, 1964.

Ran 3884' of 8 5/8" O. D. Casing and cemented at 3900' with  
D. V. tool set at 2818', first stage with 300 Sx. Incor 12%  
gel followed with 150 Sx. Incor neat, second stage with 150  
Sx. Incor 12% gel, followed with 50 Sx. Incor neat. Top of  
cement by temperature survey on second stage, 2600'. Tested  
before and after drilling plug for 30 minutes with 1500 P. S.  
I. Tested O. K. Job complete 7:30 P. M. January 21, 1964.

Ran 11,478' of 4 1/2" O. D. Casing and cemented at 11,495'  
with 300 Sx. Class "C" with FRA and retarder. Top of cement  
by Temperature survey, 10,500'. Tested for 30 minutes with  
1000 P. S. I. Tested O. K. Job complete 5:15 P. M. March  
10, 1964.

Perforate 4 1/2" O. D. Casing with one jet shot per foot from  
11,304' to 11,324'. Acidize with 500 Gals LSTNE.

On 24 Hour Potential Test well flowed through 11/64" Choke  
ending 9:00 A. M. March 15, 1964, 443 BO and no water.

GOR - 2637

Gravity - 47.3

Top of Pay - 11,304'

Btm of Pay - 11,324'

NMOCC Date - March 3, 1964

TEXACO Inc. Date - March 15, 1964.