

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE
(Other instructions on
reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. UNIT AGREEMENT NAME SW-232	
2. NAME OF OPERATOR Llano, Inc.		8. FARM OR LEASE NAME Continental A Federal	
3. ADDRESS OF OPERATOR P.O. Box 1320, Hobbs, New Mexico		9. WELL NO. 1	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL and 1650' FEL		10. FIELD AND POOL, OR WILDCAT Lusk Strawn	
14. PERMIT NO.		11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 6, T-19-S, R-32-E	
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3676' KB		12. COUNTY OR PARISH Lea	
		13. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETION ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) Recompletion ☒REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recombination Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Set Baker full bore pkr at 10,000'. Squeezed off, Wolfcamp zone 10254 - 87', 10303 - 08', 10374 - 400', 10434 - 58', 10462 - 84', with 200 sx type class H cement w/1# salt/sx and .4 Halad 22. WOC 24 hrs. Drilled hard cement from 10174' to 10355'. No cement from 10355' to 10742'. Drilled cmt from 10742' X CIBP at 10,802'. Pushed BP to 11,380', PBTD. Ran 2-3/8", 4.70#, 8rd, N-80 tbg and Baker full bore packer. Pkr set at 11,102'. Swb total 81 Bbls form oil and 60 BLW from Strawn Form perfs, 11143 - 48', 11158 - 63', 11204 - 14', 11248 - 50', 11256 - 58', 11264 - 66', 11286 - 88', 11319 - 21', 11324 - 26', and 11334 - 54'. SI pending further evaluation.

Work Started: February 26, 1976

Work Completed: March 3, 1976

18. I hereby certify that the foregoing is true and correct

SIGNED

Manager Of Operations
And Construction

DATE March 29, 1976

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

MAR 31 1976

GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

*See Instructions on Reverse Side