

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL & GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION **FORM C-103**
HOBBS OFFICE O. C. C. (Rev 3-55)
MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

APR 30 3 19 PM '64

Name of Company TEXACO Inc.		Address P. O. Box 728 - Hobbs, New Mexico			
Lease State of NM "M"	Well No. 6	Unit Letter C	Section 1	Township 18-S	Range 34-E
Date Work Performed April 30, 1964	Pool Vacuum Glorieta Vacuum Blinbry		County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 6800'
 8 5/8" O. D. Casing Cemented at 3400'

Ran 3440' of 4 1/2" O. D. Casing, (LINER), hung in 8 5/8" O. D. Casing at 3357', 4.50 LB, J-55, NEW, and cemented at 6797'. Cemented with 400 Sx. Class "C" 8% gel, plus 550 Sx. Class "C" 2% gel. Top of cement by temperature survey, 3820'. Job complete 12:45 A. M. April 28, 1964.

Tested bottom of 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 1:00 A. M. to 1:30 A. M. April 29, 1964. Tested O. K. Tested top of 4 1/2" O. D. Casing for 30 minutes with 1500 P. S. I. from 5:00 P. M. to 5:30 P. M. April 29, 1964. Tested O. K. Job complete 5:30 P. M. April 29, 1964.

Witnessed by L. S. Webber	Position Production Foreman	Company TEXACO Inc.
-------------------------------------	---------------------------------------	-------------------------------

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA


D F Elev.	T D	P BTD	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by 	Name H. D. Raymond
Title Assistant District Superintendent	Position Assistant District Superintendent
Date APR 30 1964	Company TEXACO Inc.