

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL
	GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

(Rev. 3-55)

## MISCELLANEOUS REPORTS ON WELLS

HOBBS OFFICE O. C. C.

(Submit to appropriate District Office as per Commission Rule 106)

APR 7 10 52 AM '64

Name of Company	TEXACO Inc.	Address	P. O. Box 728 - Hobbs, New Mexico
-----------------	-------------	---------	-----------------------------------

Lease	State of New Mexico "M"	Well No.	6	Unit Letter	C	Section	1	Township	18-S	Range	34-E
-------	-------------------------	----------	---	-------------	---	---------	---	----------	------	-------	------

Date Work Performed	April 6, 1964	Pool	Vacuum Glorieta Vacuum Blinbry	County	Lea
---------------------	---------------	------	-----------------------------------	--------	-----

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Total Depth - 3400'  
11 3/4" O. D. Casing Cemented at 1550'

Ran 3387' of 8 5/8" O. D. Casing, 24.00 LB, J-55, NEW, and cemented at 3400' with 200 Sx. Class "C" 8% gel, plus 150 Sx. Class "C" regular neat. Plug at 3365'. Job complete 4:30 P. M. April 4, 1964.

Tested 8 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 3:00 P. M. to 3:30 P. M. April 5, 1964. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 4:00 P. M. to 4:30 P. M. April 5, 1964. Tested O. K. Job complete 4:30 P. M. April 5, 1964.

Witnessed by	L. S. Webber	Position	Production Foreman	Company	TEXACO Inc.
--------------	--------------	----------	--------------------	---------	-------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
-----------	-----	---------	--------------------	-----------------

Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth
-----------------	--------------	---------------------	------------------

Perforated Interval(s)

Open Hole Interval	Producing Formation(s)
--------------------	------------------------

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

### OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	[Signature]	Name	H. D. Raymond
Title	Assistant District Superintendent	Position	Assistant District Superintendent
Date	APR 7 1964	Company	TEXACO Inc.