

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
304

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT - II" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Marathon Oil Company	8. Form of Lease Name State Warm A/C 2
3. Address of Operator Box 220 Hobbs, New Mexico	9. Well No. 14
4. Location of Well UNIT LETTER <u>E</u> , <u>1660</u> FEET FROM THE <u>North</u> LINE AND <u>380</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>13 S</u> RANGE <u>35 E</u> NMPM.	10. Field and Pool, or Wilcox Undesignated Glorieta
11. Elevation (Show whether DF, RT, GR, etc.) 3980' RT (Estimated)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to Total Depth of 6250' January 9, 1965. Ran and set 191 joints 5 1/2", 15.5%, 3rd thd., J-55, ST&C, new casing, overall measurement 6290.71, effective measurement 6235.32, setting from 10.20' to 6248.00', with last depth including 1.57' Baker differential collar and .91' Baker Guide shoe. Casing cemented by B. J. Service w/ 880 sacks Trinity Lite Water cement w/ 1/4% Flocale per sack followed by 400 sacks Trinity regular cement with 2% Gel. Cement circulated to surface. Waited on cement 56 hours and tested with 2000 # for 30 minutes. Held O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Albert Meachler, Jr. TITLE Ass't. Supt. DATE Jan. 14, 1965

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: