

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1306-1
7. Unit Agreement Name NONE
8. Farm or Lease Name St. of N. M. "R"NCT-1
9. Well No. 9
10. Field and Pool, or Wildcat Vacuum Glorieta
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator TEXACO Inc.
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico
4. Location of Well UNIT LETTER G 1980 FEET FROM THE East LINE AND 1650 FEET FROM THE North LINE, SECTION 6 TOWNSHIP 18-S RANGE 35-E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 3976' (GR)

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH - 1500'
Spudded 15" Hole at 6:00 A. M. January 8, 1965

Ran 1486' of 11 3/4" O. D. Casing, 42.00 LB, NEW, H-40, and cemented at 1500' with 700 Sx. Class "C" 4% gel, plus 200 Sx. Class "C" with 2% CACL. Plug at 1470'. Cement Circulated. Job complete 7:30 P. M. January 9, 1965.

Tested 11 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 2:00 P. M. to 2:30 P. M. January 10, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 3:15 P. M. to 3:45 P. M. January 10, 1965. Tested O. K. Job complete 3:45 P. M. January 10, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. D. Raymond TITLE Assistant District Superintendent DATE January 11, 1965,
APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: