

U.S. GEOLOGICAL COMMISSION
P.O. BOX 480
ROSWELL, NEW MEXICO 88240

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☒ well gas ☐ well other ☐
2. NAME OF OPERATOR
Dorchester Gas Corporation
3. ADDRESS OF OPERATOR
P. O. Box 96, Hobbs, New Mexico 88240
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)
AT SURFACE: 660' FNL & 1980' FEL
AT TOP PROD. INTERVAL:
AT TOTAL DEPTH:
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA



REQUEST FOR APPROVAL TO:		SUBSEQUENT REPORT OF:	
TEST WATER SHUT-OFF	<input type="checkbox"/>		<input type="checkbox"/>
FRACTURE TREAT	<input type="checkbox"/>		<input type="checkbox"/>
SHOOT OR ACIDIZE	<input type="checkbox"/>		<input type="checkbox"/>
REPAIR WELL	<input type="checkbox"/>		<input checked="" type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>		<input type="checkbox"/>
MULTIPLE COMPLETE	<input type="checkbox"/>		<input type="checkbox"/>
CHANGE ZONES	<input type="checkbox"/>		<input type="checkbox"/>
ABANDON*	<input type="checkbox"/>		<input type="checkbox"/>
(other)			

5. LEASE
LC-071856-B
6. IF INDIAN, ALLOTTEE OR TRIBE NAME
7. UNIT AGREEMENT NAME
8. FARM OR LEASE NAME
Greenwood PGOA
9. WELL NO.
1
10. FIELD OR WILDCAT NAME
Lusk Strawn
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA
sec. 7, T. 19 S., R. 32 E.
12. COUNTY OR PARISH
Lea
13. STATE
New Mexico
14. API NO.
30-025-21079
15. ELEVATIONS (SHOW DF, KDB, AND WD)
3655 RDB

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

April 12-16 - Pmp stuck in tbw w/gyp & iron sulfide scale. Stripped out of hole, reran tbw and set anchor at 10,856' w/12,000# tension, SN at 11,054'. Reran API 86 rod string w/RHBC rod pmp. Circulated 1000 gal gypsol 48 hrs and put well back on production.



Subsurface Safety Valve: Manu. and Type

18. I hereby certify that the foregoing is true and correct

SIGNED Steve Collins TITLE District Engineer DATE April 27, 1982

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

RECEIVED

SEP 22 1982

C.C.D.
HOBBS OFFICE