

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION  
HOBBS OFFICE O. C. C.

FEB 24 10 21 AM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B - 1080-1	

SUNDRY NOTICES AND REPORTS ON WELLS  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name State New Mexico "M"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. 8
4. Location of Well UNIT LETTER C, 330 FEET FROM THE North LINE AND 1880 FEET FROM THE West LINE, SECTION 1 TOWNSHIP 18-S RANGE 34-E NMPM.		10. Field and Pool, or Wildcat Vacuum Glorieta
15. Elevation (Show whether DF, RT, GR, etc.) 4007' (D. F.)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 6250'  
7 5/8" O. D. Casing Cemented at 3400'

Ran 2906' of 4 1/2" O. D. Casing, 9.50 LB, J-55, NEW, and cemented at 6248', (Hung in 7 5/8" O. D. Casing at 3342'). Cemented top and bottom of liner with 600 Sx. Incor 4% Gel. Plug at 6216'. Circulate Cement and reverse out 220 Sx. Cement. Job complete 7:15 P. M. February 22, 1965.

Drilled out top of liner and tested for 30 minutes with 1000 P. S. I. from 2:00 A. M. to 2:30 A. M. February 24, 1965. Tested O. K. Tested bottom of liner for 30 minutes from 3:30 A. M. to 4:00 A. M. February 24, 1965. Tested O. K. Job complete 4:00 A. M. February 24, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. D. Raymond TITLE Assistant District Superintendent DATE February 24, 1965.

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: