

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>

5. State Oil & Gas Lease No.
State - B-1080-1

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State N. M. "M"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 8
4. Location of Well UNIT LETTER C 330 FEET FROM THE North LINE AND 1880 FEET FROM THE West LINE, SECTION 1 TOWNSHIP 18-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum Glorieta
15. Elevation (Show whether DF, RT, GR, etc.) 3993' (GR)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 1485'
Spudded 15" Hole at 8:00 A. M. February 5, 1965

Ran 1470' of 10 3/4" O. D. Casing, 28.52 LB, NEW, Spiral Weld, and cemented at 1485' with 1000 Sx. Incor 4% gel, plus 200 Sx. Incor with 2% CACL. Plug at 1450'. Cement Circulated. Job complete 8:45 A. M. February 7, 1965.

Tested 10 3/4" O. D. Casing for 30 minutes with 600 P. S. I. from 2:15 A. M. to 2:45 A. M. February 8, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 3:15 A. M. to 3:45 A. M. February 8, 1965. Tested O. K. Job complete 3:45 A. M. February 8, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. D. Raymond TITLE Assistant District Superintendent DATE February 8, 1965.

H. D. Raymond

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: