

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION C. C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

FEB '2 2 51 PM '66

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1031-1	

SUNDY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name -
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name State N.M. "AB"
3. Address of Operator P.O. Box 728 - Hobbs, New Mexico		9. Well No. 8
4. Location of Well UNIT LETTER <u>P</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>870</u> FEET FROM THE <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>18-S</u> RANGE <u>35-E</u> NMPM.		10. Field and Pool, or Wildcat Vacuum San Andres
15. Elevation (Show whether DF, RT, GR, etc.) 3968' (GL)		12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>
ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 1555'
Spudded 9-7/8" OD hole at 6:30 A.M. January 21, 1966.
Ran 1540' of 7-5/8" OD casing, 24 lb. J-55, New, and cemented at 1555' with 500 sx. Trinity Lite Wate & 200 sx. Incor Neat with 1% CaCl. Cement circulated.
Job complete 1:30 P.M. January 31, 1966.

Tested 7-5/8" OD casing for 30 minutes with 600 psi. From 11:00 P.M. to 11:30 P.M. February 1, 1966. Tested O.K. Drilled cement plug and retested for 30 minutes with 600 psi from 12:30 P.M. to 1:00 P.M. February 1, 1966. Tested O.K. Job complete 1:00 P.M. February 1, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Asst. Dist. Supt. DATE February 2, 1966

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: