

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
R-1258-1

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name Vacuum Grayburg San Andres Unit Vacuum Grayburg San Andres Unit
2. Name of Operator Texaco, Inc.	9. Well No. 1
3. Address of Operator P. O. Box 728, Hobbs, NM 88240	10. Field and Pool, or Wildcat Vacuum Grayburg San Andres
4. Location of Well UNIT LETTER A 330 FEET FROM THE East LINE AND 220 FEET FROM THE North LINE, SECTION 11 TOWNSHIP 18-S RANGE 2A-E NMPM.	12. County Lea
15. Elevation (Show whether DF, RT, GR, etc.) 4007' (DF)	

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Repair Water Flow	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Pig up. Pull production equipment. Install ROP.
2. Set RBP @ 3000' & dump 10' sand on plug.
3. Perforate 4 1/2" Csg. w/2 - JSPF @ 1629.
4. Set Cement retainer @ 1550'.
5. Cement perf. @ 1629' w/465 sx. Class 'H'. Cement & Squeeze w/addl. 250 sx. Class 'E' Cement. Circulate Cement. WOC. DOC & Test.
6. Install production equipment. Test & return to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Supt. DATE 12/11/80
APPROVED BY Jerry Sexton DATE DEC 15 1980
CONDITIONS OF APPROVAL, IF ANY: