

NEW MEXICO OIL CONSERVATION COMMISSION, N. C.

FEB 11 1966

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
State - P-1258-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name N. M. State "AE"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 23
4. Location of Well UNIT LETTER A 330 FEET FROM THE East LINE AND 330 FEET FROM THE North LINE, SECTION 11 TOWNSHIP 18-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Vacuum
15. Elevation (Show whether DF, RT, GR, etc.) 3997' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 1604'  
Spudded 9 7/8" Hole at 7:30 A. M. February 11, 1966

Ran 1589' of 7 5/8" O. D. Casing, 15.28 LB, Spiral Weld, NEW, and cemented at 1604' with 560 Sx. Trinity Lite Water with 8% gel, plus 200 Sx. Incor neat with 1% CACL. Plug at 1562'. Cement Circulated. Job complete 3:15 P. M. February 13, 1966.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 11:00 A. M. to 11:30 A. M. February 14, 1966. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 12:30 P. M. to 1:00 P. M. Feb. 14, 1966. Tested O. K. Job complete 1:00 P. M. February 14, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE February 15, 1966

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: