

| | |
|------------------------|--|
| NO. OF COPIES RECEIVED | |
| DISTRIBUTION | |
| SANTA FE | |
| FILE | |
| U.S.G.S. | |
| LAND OFFICE | |
| OPERATOR | |

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

| | |
|---|------------------------------|
| 5a. Indicate Type of Lease | |
| State <input checked="" type="checkbox"/> | Fee <input type="checkbox"/> |
| 5. State Oil & Gas Lease No. | |
| E 1085 | |

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

| | | |
|--|--|--|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> | | 7. Unit Agreement Name |
| 2. Name of Operator Southern Union Supply Company | | 8. Farm or Lease Name Gallagher "8" State |
| 3. Address of Operator 1402 Fidelity Union Tower, Dallas, Texas 75201 | | 9. Well No. 2 |
| 4. Location of Well UNIT LETTER M 660 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 8 TOWNSHIP 17-S RANGE 34-E NMPM. | | 10. Field and Pool, or Wildcat Undesignated |
| 15. Elevation (Show whether DF, RT, GR, etc.) 4127 kB | | 12. County Lea |

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

| | |
|--|---|
| PERFORM REMEDIAL WORK <input type="checkbox"/> | PLUG AND ABANDON <input type="checkbox"/> |
| TEMPORARILY ABANDON <input type="checkbox"/> | CHANGE PLANS <input type="checkbox"/> |
| PULL OR ALTER CASING <input type="checkbox"/> | OTHER <input type="checkbox"/> |

SUBSEQUENT REPORT OF:

| | |
|---|---|
| REMEDIAL WORK <input type="checkbox"/> | ALTERING CASING <input type="checkbox"/> |
| COMMENCE DRILLING OPNS. <input type="checkbox"/> | PLUG AND ABANDONMENT <input type="checkbox"/> |
| CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/> | OTHER <input type="checkbox"/> |

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a total depth of 13510'. Ran logs. Ran 5 1/2" 17# S-95 and N80 casing to 13510' and cemented with 550 sacks of class H cement. Plug down 11:15 a.m., December 16, 1975. Stacked off rotary rig, waiting on completion unit. Calculated cement top 11,500'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED David J. Ahalt TITLE Drilling Engineer DATE 12/22/75

APPROVED BY _____ TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: