

Bridges State #125 DD

10,350, rev out 1 bbl cmt, then set pkr @ 10,044, Howco PI Upper Penn perfs 10,161-10,186 - 2 BPM @ 3000#, then Howco sqzd perfs 10,161-10,186 w/ 100x Class H cmt containing .04% HR4, TP 6500, rev out 30x of cmt, SI 1-3/4 hrs, reset pkr @ 9616, Howco PI Wlfc perfs 9710-9765 @ 3.0 BPM @ 2800#, then attempted to sq w/ 100x Class H cmt containing .04% HR4 TP 3400, would not hold, overdispl w/ 10 bbls wtr, SI & SD for nite.

11/29 Howco PI Abo perfs 2.0 BPM @ 4000#, then sqzd perfs w/ .00x Class H cmt containing .04% HR4, TP 6000, rev out 55x, job compl @ 9:45 a.m. 11/27/71, P & LD 2-7/8 tbq & pkr, removed BOP, SD for nite, RD & Rel unit @ 9:00 a.m. 11/28/71, prep to MI Marcum Drlg Co rig to DD.

BRIDGES STATE #125 DD, 10,600 TD.
11/30 Marcum Drlg Co MIRU Tools, inst: 1 6" 1500 Ser BOP's & ch manifolds, now picking up 4-3/4 OD DC's w/ 6 1/2 HTC W7 bit.

BRIDGES STATE #125 DD, 10,600 TD.
12/1 Finish picking up 4-3/4 DC's, total of 20 - picked up 3 1/2 DP, drld cmt & cmt stringers from 9560-10,429 past 7 hrs, cont to drill cmt.

BRIDGES STATE #125 DD
12/2 (1) 10,650 drlg lm, 6 1/2" hole, 1 1/2 @ 10,640, 8.4-31-NC. drill cmt 10,429-10,510, ran bit to 10,540, circ hole clean, test 7" csg & BOP's 2000#/30 min/ok, drill FC, cmt & guide shoe from 10,540-10,600, started drlg form @ 1:45 p.m. 12/1/71.

BRIDGES STATE #125 DD
12/3 (2) 10,735 drlg lm & sh, 6 1/2" hole, NND, 9.2-38-6.8.

BRIDGES STATE #125 DD.
12/4 (3) 10,790 drlg lm & sh, 6 1/2" hole, NND. 9.1-38-9.4.

12/6 (5) 10,917 drlg lm & sh, 6 1/2" hole, NND. 9.0-35-6.5.

BRIDGES STATE #125 DD
12/7 (6) 10,968 drlg lm & sh, 6 1/2" hole, 1 1/2 @ 10,968. 9.0-36-9.5.

BRIDGES STATE #125 DD
12/8 (7) 11,008 drlg lm & sh, 6 1/2" hole, NND. 11.0-36-9.9.

BRIDGES STATE #125 DD
12/9 (8) 11,065 drlg lm & sh, 6 1/2" hole, NND. 10.9-36-7.9.

BRIDGES STATE #125 DD
12/10 (9) 11,123 drlg lm & sh, 6 1/2" hole, 1-3/4 @ 11,081. 11.1-38-8.4.