

BRIDGES STATE #126

Remove BOP, changed out spools, inst'l BOP, ran 8" imp blk on SL to 4400, indicated 2-3/8" tbg pin looking up, ran 4-11/16" Bowen OS w/ 2-19/32" grapples w/ 7-3/4" guide on 2-3/8" tbg, caught fish @ 4400, rel from BOT recpt @ 11,767, POH w/ tbg, rec split collar on top of top pkr, SD for nite.

BRIDGES STATE #126, 12,046 TD.

Ran 5 1/2" junk bskt on 3-1/16" cavings hydrostatic SP & 2-3/8" tbg to 11,770, POH, rec rubber, form cuttings & 10 ball sealers, ran 6" LIB on SL, stopped on top of 7" liner, SD for nite.

BRIDGES STATE #126, 12,046 TD.

SD past 24 hrs, rpr sw line and dressed dual pkr, prep to run Morrow tbg.

BRIDGES STATE #126, 12,046 TD.

Changed out spools under BOP, ran BOT recpt OS on 2-3/8" Morrow tbg to 11,770, top of recpt, tested tbg to 6000# while running pumped 64 BLW down tbg @ zero press, SD for nite, prep to RU wire line and check SS.

BRIDGES STATE #126, 12,046 TD.

Cecil Horne Wire Line Co. ran 1-3/4" LIB to 11,775', POH, had 1-3/4" long x 3/4" wide junk marks, ran blank off tool across sliding sleeve @ 11,703', pressure up to 500#, leaked off, rig down Cecil Horne, POH w/ Morrow tbg, SD for nite.

BRIDGES STATE #126, 12,046 TD

Ran Houston Engr. Co. 4-11/16" overshot w/ 2-1/2" grapples on 2-3/8" tbg to 11,767', caught BOT receptacle, rel seal assembly from Guiberson pkrs, POH, rec all fish, pumped 280 BLO down csg while pulling fish, SD for nite.

SI 12 hrs, CP 400#, attempted to kill well for 8 hrs, pumped 375 BLO down csg, CP 2500#, SI for nite.

SI 16 hrs, CP 400#, open well to tanks, ran 2-3/8" mule shoe sub, F nipple w/ plug in place, 1 jt 2-3/8" 10rd non-upset tbg, Guiberson latch in seal assembly, 1 4' x 2-3/8" EUE 8rd N80 sub, BOT receptacle on 2-3/8" tbg, latched into Guiberson pkr @ 11,770', unlatch from BOT receptacle, POH, SD for nite, prep to run dual pkr.

Ran 2-3/8" Morrow tbg, tested to 6000# while running, bottom up BOT receptacle, overshot latched onto BOT receptacle @ 11,763', set w/ 2000# weight, 2 jts 2-3/8" N80 tbg, PSI sliding sleeve @ 11,699', 14 jts 2-3/8" N80 tbg, Guiberson dual 7" unipacker-7 set @ 11,261', 26 jts 2-3/8" N80 tbg, Guiberson 7" single RH-2 pkr set @ 10,467', 341 jts 2-3/8" N80 tbg + 10' sub, landed tbg in tbg hanger, now running Middle Penn tbg, 170 jts, in hole. SD for nite.