

- BRIDGES STATE #126, 12,046 TD.
- 7/17 Finish PCH, rec SP & 3' line, ran center spear on P. sub & tbg to 11,876, fish for line 1 hr, PCH, rec 4' of SL, now GIH w/ 3-prong grab.
- BRIDGES STATE #126, 12,046 TD.
- 7/18 Finish running 3-prong grab to 11,876, fish for line 1 hr, PCH, no rec, ran 6 1/4 bit on 4 - 4 1/2 DC's & 2-3/8 tbg to 12,522, unable to get in top of 7" liner, pull bit, ran tapered mill, dress out top of liner, pull mill, now GIH w/ 6 1/4 bit @ 8000.
- BRIDGES STATE #126, 12,046 TD.
- 7/19 Finish running bit to 11,860, CO frac sd, cuttings & junk from 11,860 to 11,989/8 hrs, circ hole clean for 1 1/2 hrs, now LD 2-3/8 tbg, 225 jts down, lost 600 bbls TFW while cleaning out.
- BRIDGES STATE #126, 12,046 TD.
- 7/20 Finish P & LD 2-3/8 tbg, DC's & bit, Welox ran 3 1/2" blank gun to 12,004 PSTD, then set Guib Type A pkr in 7" liner @ 11,790, now running Morrow 2-3/8 tbg, 180 jts in hole, testing tbg while running w/ 6000#.
- BRIDGES STATE #126, 12,046 TD, 12,004 PSTD.
- 7/22 Finish running Morrow tbg total 386 jts 2-3/8 HUE 8rd N80 w/ latch in seal assy latched into Guib Type A pkr @ 11,790, 1-25/32 ID SN @ 11,788, Guib Type RM2 dual pkr @ 10,500, Guib triple anchor @ 8653, set tbg w/ 12,000# tension, ran Middle Penn tbg 343 jts 2-3/8 CS hydril latched into dual pkr @ 10,500, 1-25/32 SN @ 10,499, set w/ 13,000# wt on dual pkr, set dual pkr w/ 2700# PP, then ran Abo tbg 263 jts 2-3/8 GST latched into triple anchor @ 8653, T. perfs 8644-47, SN 1-25/32 @ 8614, set w/ 11,000# tension, remove BOP, attempted to inst'l OCT triple tree, will not line up, prep to pull Abo tbg.
- BRIDGES STATE #126, 12,046 TD, 12,004 PSTD.
- 7/23 Inst'l BOP, pull Abo tbg from 8653, picked up Middle Penn & Morrow tbg w/ dual elevators, adjusted OCT triple tbg hanger bushing, then rerun Abo tbg, latched into triple anchor @ 8653, remove BOP, inst'l OCT triple tree, tested tree to 5000# for 30 min, inst'l new sand line on unit, fished out standing valve from Middle Penn tbg, prep to perf 7" liner in the Morrow.
- BRIDGES STATE #126, 12,046 TD, 12,004 PSTD.
- 7/24 Welox-perf 7" liner in the Morrow w/ thru tbg gun @ 11,855; 856; 857; 858; 859; 860; 861; 862; 863; 915; 916; 917; 918; 919; 920; 921; 922; 923; 924; 925; 926; 927; 928; 929; 930; 931 & 11,932 w/ 1 JSPP, total of 27 holes, TP 1200, after perf, then clean to pits 5 hrs on variable cks TP 200-1400, fl 26 B. Dist + 4 BLW/12 hrs on 17/64 ck, TP 1000, gas rate 1.600 MMCFPD, GOR 30,700/l, cont to test.
- BRIDGES STATE #126, 12,046 TD, 12,004 PSTD, Morrow (11,855-11,932).
- 7/25 Fl 11 B. Dist & no wtr/6 hrs on 17/64 ck, TP 1000, gas rate 1.5 MMCFPD, 34,000 GOR, Grav Dist 52.1 @ 60. PJ Serv acidized Morrow perfs down 2-3/8 tbg w/ 5000 gals 15% NE acid using 35 RCN ball sealers, TTP 5800-1400, rate 2.6 BPM, ISIP 600, 10 min SIP 250, job compl @ 2:00 p.m., then swab 51 BLW + 80 BAW in 15 hrs, 1 hr sw 12 bbls, S/O 100% wtr, no gas, 10,300' FIH, cont to swab.
- 40 BAW to rec.
- BRIDGES STATE #126, 12,046 TD, 12,004 PSTD, Morrow (11,855-11,932).
- 7/26 S 30 BAW/5 hrs, kicked off & flow to pits/9 hrs on 18/64 ck, TP 500, then fl 87 B. Dist + 51 PW in 7 hrs on 18/64 ck, TP 1000, gas rate 1.0 MMCFPD, cont to test.