

SUMMARY OF OPERATION - BRIDGES STATE WELL NO. 126

BRIDGES STATE #126, 1 20' PHL & 2180' PHL Sec 11, T-1' , R-34-E, Lea Co, NM. ORIGINAL: Steeply developed, ant well block in Vacuum (Abc, Upper & Middle Perm) & 1 1/2' in North (Lib, Lower Wife & Morrow) Flds. DV 7212/6014 - Mobil Int'l 100% - Net Cost \$353,000.

4/17/68 Prep to stake location.

Aug 1 11 33 AM '68

BRIDGES STATE #126

4/18 Staked loc, prep to build pad.

BRIDGES STATE #126

4/19 Bldg pad.

BRIDGES STATE #126

4/20 Building pad, drilling contract awarded to Cactus Drilling Corp.

4/22 Loc. Complete, prep to MTT.

BRIDGES STATE #126

4/23 (1) 355 ND rd bed, 17 1/2" hole, 1/4 @ 112.

S. Mud.

Prep to run 13-3/8 csg, Cactus Drig Corp spudded in @ 10:00 p.m. 4/22/68.

BRIDGES STATE #126

4/24 (2) 355 ND, prep to drill 12 1/4" hole.

Fr wtr.

Ran 355' of 13-3/8 OD 46# H-40 SIRC csg cemented on bottom by Howco w/ 325x Incor Neat cement w/ 2 1/2 HA5, PD @ 10:15 a.m. 4/23/68, cement circ, WOC 18 hrs, tested 13-3/8 csg & BOP's w/ 1000#.

BRIDGES STATE #126

4/25 (3) 1810 drlg anhy, 12 1/4" hole, 1/2 @ 1573.

Br wtr.

Started br wtr @ 1500.

BRIDGES STATE #126

4/26 (4) 3024 drlg anhy, 12 1/4" hole, 1-3/4 @ 3020.

Br wtr.

BRIDGES STATE #126

4/27 (5) 3337 drlg anhy, 12 1/4" hole, 1 1/4 @ 3337.

Br wtr & oil.

4/29 (7) 3875 drlg lm, 12 1/4" hole, 1° @ 3859.

Br wtr & oil.

BRIDGES STATE #126

4/30 (8) 4170 drlg lm, 12 1/4" hole, 1 1/4 @ 4125.

Br wtr & oil.

BRIDGES STATE #126

5/1 (9) 4360 drlg lm, 12 1/4" hole, 1 1/2 @ 4195.

Br wtr & oil.

BRIDGES STATE #126

5/2 (10) 4470 drlg lm, 12 1/4" hole, 1/2 @ 4444.

Br wtr & oil.

BRIDGES STATE #126

5/3 (11) 4630 drlg lm, 12 1/4" hole, NND.

Br wtr & oil.

BRIDGES STATE #126

5/4 (12) 4770 drlg lm, 12 1/4" hole, 3/4 @ 4674.

Br wtr & oil & Flosal.

5/6 (14) 4980 ND lm, 12 1/4" hole, 1/4 @ 4838.

Br wtr & oil.

LD DP to 9-5/8 csg past 2 hrs.

BRIDGES STATE #126

5/7 (15) 4980, WOC 9-5/8" csg, ran 4980' of 40# & 36# J-55 csg, cemented on bottom 4980 by Howco w/ 2600x Incor 6 1/2 gel cement + 100x Incor Neat cement, PD @ 4:40 p.m. 5/6/68, cement did not circ, WOC 7 1/2 hrs, Worth Well ran Temp Survey, top of cement @ 670, nipple up 9-5/8 csg, installing BOP's, prep to drill 8-3/4 hole.

BRIDGES STATE #126

5/8 (16) 5175 drlg lm, 8-3/4" hole, 1 1/4 @ 4980.

Fresh wtr.

Tested 9-5/8 csg & BOP's w/ 2000#/ok. WOC total 24 hrs.

BRIDGES STATE #126

5/9 (17) 5600 drlg lm, 8-3/4" hole, 1° @ 5280.

Fr wtr.