

BRIDGES STATE #126, 046 TD, 12,004 BPPD, Morrow (1 355-11,932).

7/27 F 186 BNO + 239 BW/24 hrs on 18/64 ck, TP 1000, gas rate 750 MCFPD, GOR 3900/1.
 From Middle Penn perfs: F 67 BLW + 70 BW/15 hrs on 12/64 ck, TP 200, 1 hr
 F 9 bbls, 3/0 100 LW. Lack 1200 BLW to rec.
 From Abo perfs: S & F 107 BLW + 138 BNO/11 hrs on 48-18/64 ck, TP 500.
 Lack 600 BLW to rec.

7/28 From Morrow perfs: F 147 BNO + 180 BW/24 hrs on 18/64 ck, TP 1100,
 gas rate 900 MCFPD, cont to test.
 From Abo perfs: On OIC POT Test. - 600 BLW.
 From Middle Penn: SI for flow line repair, contractor ran over flow line. - 1200

7/29 POTENTIAL Morrow: F 219 BNO + 77 BW/24 hrs, 18/64 ck, TP 1000, gas rate 1.0 MMCFPD,
 GOR 4600/1, grav oil 52.1 @ 60. Allow 219 BOPD, Top Field Allow 387 BOPD
 OIC POTENTIAL
FINAL REPORT ON MORROW ZONE.

Rel Lahmann Well Serv DD unit @ 5:00 p.m. 7/27/68. Rel well to Prod.

7/29 POTENTIAL Abo: OIC POT TEST - F 312 BNO + 15 BLW/24 hrs on 18/64 ck, TP 550 psi,
 GOR 1043/1, Grav 39.0 @ 60, Allow 277 BOPD, Top Field Allow 277 BOPD,
 Cap 312 BOPD, Complete 7/22/68, Vacuum Abo North Fld, Lea Co, N.M. - 585 BLW.
FINAL REPORT FOR ABO ZONE.