

N. M. OIL & GAS COMMISSION  
P. O. BOX 1980  
HOBBSBERRY, NEW MEXICO 88240  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Form Approved.  
Budget Bureau No. 42-R1424

**SUNDRY NOTICES AND REPORTS ON WELLS**

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9-331-C for such proposals.)

1. oil ☐ well gas ☒ well other ☐

2. NAME OF OPERATOR  
William E. Hendon, Jr.

3. ADDRESS OF OPERATOR  
601 N. Loraine, Suite 111

4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.)  
AT SURFACE: 760' FNL & 1980 FEL  
AT TOP PROD. INTERVAL:  
AT TOTAL DEPTH:

16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

5. LEASE  
N.M. 14000

6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
N/A

7. UNIT AGREEMENT NAME  
N/A

8. FARM OR LEASE NAME  
New Mexico Federal "35" *Indefinite*

9. WELL NO.  
1

10. FIELD OR WILDCAT NAME  
Querecho

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  
Sec. 35, T-18-S, R-32-E

12. COUNTY OR PARISH  
Lea

13. STATE  
N.M.

14. API NO.

15. ELEVATIONS (SHOW DF, KDB, AND WD)  
3729 G.L.

REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
CHANGE ZONES ☐  
ABANDON\* ☐

☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐  
☐

**RECEIVED**  
SEP 28 1981

(NOTE: Report results of multiple completion or zone change on Form 9-330.)

(other) Weekly Report

OIL & GAS  
U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Replaced burnt - out power swivel.  
Has small gas bubble at 10,412'. Circulated good mud. Well under control. Shut down 15 hours to repair rig brakes. Both circulating pumps failed. Replaced both. Drilled solid cement plug at 10,550'. Drilled cement plug 11,940' to 11,990'. Hit another cement plug at 12,845'. Drilled through plug at 12,915' Continued to run in hole with D.P. at report time.

Monday, 28 September - 400 ft from projected T.D.

Subsurface Safety Valve: Manu. and Type \_\_\_\_\_ Set @ \_\_\_\_\_ Ft.

18. I hereby certify that the foregoing is true and correct

SIGNED Timothy Hentzel TITLE Operating Eng. DATE 9-28-81

ACCEPTED FOR RECORD  
ROGER A. CHAPMAN (This space for Federal or State office use)

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_  
CONDITIONS OF APPROVAL SEP 28 1981

U.S. GEOLOGICAL SURVEY  
ROSWELL, NEW MEXICO

\*See Instructions on Reverse Side