

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.  
**A 1543**

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Aztec Oil &amp; Gas Company</b>	8. Farm or Lease Name <b>Gulf State</b>
3. Address of Operator <b>P. O. Box 837 Hobbs, New Mexico</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>J</b> , <b>1980</b> FEET FROM THE <b>South</b> LINE AND <b>1980</b> FEET FROM THE <b>East</b> LINE, SECTION <b>12</b> TOWNSHIP <b>18</b> RANGE <b>36</b> N.M.P.M.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3784 Gr</b>	12. County <b>Lea</b>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/> OTHER <input type="checkbox"/> <b>Production Casing</b> <input checked="" type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.


Drilled 7 7/8" hole to 5200 - Ran 160 joints 5 1/2 new casing K 55 1 1/4

Cemented casing at 5200' with 325 sx class H 3# salt per sack and .75% CFR-2 Plug down 4 am 1-7-69

Ran temp. survey top of cement at 3200'

WOC 48 hrs - Pressured up on casing to 3000# for 30 minutes and held okay

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <b>DAVID A. DONALDSON</b>	TITLE <b>District Geologist</b>	DATE <b>1-27-69</b>
APPROVED BY 	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		