

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☒ Fee ☐

5. State Oil & Gas Lease No.

**A-1469**

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER - <b>Drilling Well</b>	7. Unit Agreement Name
2. Name of Operator <b>Amerada Petroleum Corporation</b>	8. Farm or Lease Name <b>State "A"</b>
3. Address of Operator <b>P. O. Box 668 - Hobbs, New Mexico</b>	9. Well No. <b>4</b>
4. Location of Well UNIT LETTER <b>B</b> <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>2130</b> FEET FROM THE <b>East</b> LINE, SECTION <b>32</b> TOWNSHIP <b>18S</b> RANGE <b>38E</b> NMMP.	10. Field and Pool, or Wildcat <b>UNDESIGNATED</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3654' DF 3642' GL</b>	12. County <b>Lea</b>

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 15" hole at 10 p.m. March 27, 1969. Ran 9 joints 11-3/4" OD, 31.2# casing, and set at 380' with 3 centralizers. Cemented with 300 sacks Class H cement with 2% calcium chloride. Plugged down at 2:15 p.m. March 28, 1969. Ran 5 joints 1" pipe. Checked top of cement outside 11-3/4" casing at 53'. Cemented 11-3/4" casing to surface with 50 sacks Class H cement with 2% calcium chloride circulated down 1" pipe. Finished at 8:15 p.m. March 28, 1969. Circulated approximately 4 sacks cement. Tested casing with 900#, held OK. Started drilling 11" hole under surface at 12:01 a.m. March 30, 1969.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Superintendent DATE March 31, 1969

APPROVED BY [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: