

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
A1469

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER- 2. Name of Operator Amerada Hess Corporation 3. Address of Operator Drawer D, Monument, New Mexico 88265 4. Location of Well UNIT LETTER A 660 FEET FROM THE North LINE AND 660 FEET FROM THE East LINE, SECTION 32 TOWNSHIP 18S RANGE 38E NMPM. 15. Elevation (Show whether DF, RT, GR, etc.) 3660' DF	7. Unit Agreement Name 8. Farm or Lease Name State "A" 9. Well No. 5 10. Field and Pool, or WHdcat Eobbs-Blinebry/Drinkard 12. County Lea
--	---

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☐	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-1-83 to 11-10-83 - Pulled rods & pump fr. Blinebry zone tbq. Removed well head & found Blinebry zone tbq. parted below well head. Fished & recovered Blinebry zone tbq. string. Pulled Drinkard zone tbq. string, parallel string anchor & Baker pkr. Ran bridge plug & pkr. on 2-3/8" tbq. & set bridge plug in 7" liner at 5980' & pkr. at 5975'. Loaded tbq. & tested bridge plug & tbq. w/1500# press. Held OK. Re-set pkr. & acidized Blinebry zone thru 7" liner perf. fr. 5905' to 5957' w/1000 gal. 15% acid. Attempted to swab load & stuck swab. Cut swab line & pulled tbq., pkr. & bridge plug. Ran 5-1/2" x 2-3/8" Baker lok-set pkr., on-off tool & 5-1/2" x 2-3/8" Baker parallel string anchor on 2-3/8" tbq. as Drinkard zone tbq. Set tbq. at 6603', pkr. at 6269' & parallel string anchor at 5953'. Ran 2-3/8" Blinebry zone tbq. & stung into parallel string anchor at 5953'. Ran pump & rods & Blinebry zone tbq. & resumed pumping. Blinebry zone pumping load water & Drinkard zone flowing gas.

Test of 11-27-83: Blinebry zone - Pumped 20 b.o. & 15 b.w. in 24 hrs. on 6.4-7.0" SPM.

Presently taking water-leakage test.

ILLEGIBLE

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT SUPERVISOR

DEC 2 1983

SECRET

RECEIVED
DEC 1 - 1983
O.C.D.
HOBBS OFFICE