

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O. C. 103  
May 5 8 54 AM '69  
Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>A-1469</b>
7. Unit Agreement Name
8. Farm or Lease Name <b>State "A"</b>
9. Well No. <b>5</b>
10. Field and Pool, or Wildcat <b>Undesignated</b>
12. County <b>Lea</b>

**SUNDRY NOTICES AND REPORTS ON WELLS**  
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)



1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	2. Name of Operator <b>Amerada Petroleum Corporation</b>
3. Address of Operator <b>P. O. Box 668 - Hobbs, New Mexico</b>	4. Location of Well UNIT LETTER <b>A</b> , <b>660</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>East</b> LINE, SECTION <b>32</b> TOWNSHIP <b>18S</b> RANGE <b>38E</b> N.M.P.M.
15. Elevation (Show whether DF, RT, GR, etc.) <b>DF 3660'</b> <b>GL 3649'</b>	16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 15" hole at 2 a.m. 4-24-69. Drilled to total depth of 385'. Ran 9 jts. 11-3/4" OD 31.2# Armco SW-SJ csg. with guide shoe on bottom set at 381'. Cemented with 400 sacks Class "H" cement with 2% calcium chloride. Pumped plug to 330' at 4:30 p.m. 4-24-69. Cement circulated. 19 hrs. - WOC. Tested casing with 900#, held OK. Started drilling 11" hole at 1:15 p.m. 4-25-69.   
↑ for 1/2 hr

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE <b>District Superintendent</b>	DATE <b>May 2, 1969</b>
APPROVED BY 	TITLE	DATE
CONDITIONS OF APPROVAL, IF ANY:		