

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-79

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. CIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name N. HOBBS (G/SA) UNIT
2. Name of Operator SHELL WESTERN E&P INC.	8. From or Lease Name SECTION 31
3. Address of Operator P.O. BOX 991, HOUSTON, TEXAS 77001	9. Well No. 412
4. Location of Well UNIT LETTER A 660 FEET FROM THE NORTH LINE AND 660 FEET FROM THE EAST LINE, SECTION 31 TOWNSHIP 18-S RANGE 38-E N.M.P.M.	10. Field and Pool, or Widest HOBBS (G/SA)
11. Elevation (Show whether DF, RT, GR, etc.) 3651' GL	12. County LEA

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data.
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPER. ☐
CASING TEST AND CEMENT JOB ☐
OTHER WSO ☒
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1503.

- 5-29-85; Pulled production equipment. Tagged btm @ 4227'. Washed 1240# 20-40 mesh sand down csg.
- 5-30-85; Checked PBTD @ 4118'. Cleaned out sand to 4213'. Could not make progress w/4-5/8" bit & 5-1/2" scraper @ 4141'.
- 5-31-85; Tagged btm @ 4141'. Milled out scale to 4143'.
- 6-01-85; Dumped 830 bbls 20-40 mesh sand down csg.
- 6-03-85; Tagged PBTD @ 4154'. Dumped 11-1/2 gals hydromite from 4154' up to 4148'. WOC 1-1/2 hrs. Dumped 5 more gals hydromite from 4148' up to 4142'. WOC 1 hr. Set CICR @ 3790'.
- 6-05 to 6-06-85; Could not pump thru CICR to establish injection rate. Attempted to latch into CICR - no success. Pushed CICR to 4142'.

(CONTINUED ON REVERSE SIDE)

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. J. FORE TITLE SUPERVISOR REG. & PERMITTING DATE JUNE 25, 1985
APPROVED BY ORONIAL STEVENSON DISTRICT 1 DATE JUL - 1 1985